

Tender Inviting Authority: SM(MOIN)

Name of Work: Setting up of stalls for commodity fairs and IITF -24 at Pragati Maidan during 2024-25.

SH:Construction of stalls with pre fab Octonorm System & Pagoda structure i/c electrical works for various fairs up to 31/03/2025 (all on Hire basis).

Contract No:

Bidder Name :

PRICE SCHEDULE

(This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevent columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only)

NOTE:-

- 1.The rates should be quoted exclusive of GST as applicable
2. The agency should file ECR against ESI & EPF for the individual workers engaged in ITPO & submit the same with bank certified copy, bill, wage sheet & attendance sheet etc. before payment.
3. Contractual Labour Act Registration if applicable.

NUMBER #	TEXT #	NUMBER #	TEXT #	NUMBER	NUMBER #	TEXT #
Sl. No.	Item Description	Quantity	Units	Estimated Rate	TOTAL AMOUNT	TOTAL AMOUNT In Words
1	2	4	5	6	54	55
1.01	Construction of booth with bright finished/powder coated pre-fab aluminum O.C. system at site of work and putting up of lamination panels and facia of approved colour and shade which will be decided at the time of fair i/c facia writing with poly vinyl superior quality cut out letter of 3” height i/c providing office cabin where ever required i/c attending addition/alteration and maintenance during the fair period and dismantling the same after close of the fair as per the direction of Engineer-in-charge complete. (on hire basis for duration of fair) a) As per Drawing -A	56600.00	sqm	101.30	5733580.00	INR Fifty Seven Lakh Thirty Three Thousand Five Hundred & Eighty Only
1.02	b) Extra for providing Maxima System for front vertical and Facia members.i/c fascia instead of octonorm system as per Drawing -B Qty payable as per item no-1 Note;-No payment will be made for smaller stall/booth such as 1x1m,2x1.5m, 2x2m&2x3m etc.(on hire basis for duration of fair)	56600.00	sqm	19.32	1093512.00	INR Ten Lakh Ninety Three Thousand Five Hundred & Twelve Only
2.00	Extra for providing lockable door of required size for the office cabins with matching shade of system as per the direction of Engg.-in-charge (on hire basis for duration of fair)	41.00	each	191.13	7836.00	INR Seven Thousand Eight Hundred & Thirty Six Only
3.00	Providing table cum counter made up of octonorm system with laminated top of size 1.00x0.50x0.75m i/c cartage loading and unloading as per the approved shade/sample and direction of Engg.-in-charge. (on hire basis for duration of fair).	4900.00	each	92.70	454230.00	INR Four Lakh Fifty Four Thousand Two Hundred & Thirty Only
4.00	Providing round table with glass top 0.75 m to1.00 m dia i/c cartage loading and unloading as per the approved shade/sample and direction of Engg.-in- charge (on hire basis for duration of fair).	300.00	each	95.57	28671.00	INR Twenty Eight Thousand Six Hundred & Seventy One Only
5.00	Providing ceiling grid with pre-fab aluminum grid as per requirement/drawing and as per the direction of Engg.-in-charge. (On hire basis for duration of fair).	200.00	sqm	90.78	18156.00	INR Eighteen Thousand One Hundred & Fifty Six Only

6.00	Providing waste paper basket of medium size i/c cartage loading and unloading as per the approved shade/sample and direction of Engg.-in-charge. (onhire basis for duration of fair).	4675.00	each	6.69	31276.00	INR Thirty One Thousand Two Hundred & Seventy Six Only
7.01	Providing Shelves connected to OC system with anodized/powder coated bracket matching with existing octonorm system of size 1.00 m x 0.30 m and as per direction of Engg.-in-charge. (On hire basis for duration of fair). (a) 12 mm thick wooden planks having polished teak wood leaping all-round.	500.00	each	102.26	51130.00	INR Fifty One Thousand One Hundred & Thirty Only
7.02	b) 5-6 mm thick glass panes	900.00	each	105.11	94599.00	INR Ninety Four Thousand Five Hundred & Ninety Nine Only
8.00	P/F Leather hanging rails of 1.00 mtr with 20 Nos.hooks S- type for each rail for display of hanging items as per the direction of Engineer-in-charge. The rails & hooks should be able to sustain the load or the material displayed.(on hire basis for duration of fair)	300.00	each	191.13	57339.00	INR Fifty Seven Thousand Three Hundred & Thirty Nine Only
9.01	Providing Sofa set covered with attractive velvet cloth/leather/high density foam i/c cartage loading and unloading as per the approved shade/sample and direction of Engg.-in-charge. (On hire basis for duration of fair). (a) Single Seater	75.00	each	215.01	16126.00	INR Sixteen Thousand One Hundred & Twenty Six Only
9.02	(b)Two Seater	200.00	each	430.03	86006.00	INR Eighty Six Thousand & Six Only
9.03	(c) Three Seater	115.00	each	668.95	76929.00	INR Seventy Six Thousand Nine Hundred & Twenty Nine Only
9.04	(d) Superior/Executive Sofa for VIP single/Two & Three Seater	25.00	Per seat	286.69	7167.00	INR Seven Thousand One Hundred & Sixty Seven Only
10.00	Providing & Printing of signages of height 1 m and length as per size of the gate to be fixed to MS Frame work and placed at gate on different location in the ground erected as an independent structure made of combination of Quardro Girder and M 12 space frame or Metallic structure. The structure will have an overall height of 4-5 mtr and clear height of 3-4 mtr and the signages will be printed one sides of the gate on flex sas per drawing and as per the direction of Engineer-in-Charge on hire Basis. Note :- Drawing attach only for references. Actual drawing will be given by ITPO at the time of execution G-1	40.00	metre	1079.88	43195.00	INR Forty Three Thousand One Hundred & Ninety Five Only
11.00	Providing plain glass panel of different sizes in place of laminated ply panels as per drawing and as per the direction of Engineer-in-charge(On hire basis for duration of fair).	100.00	each	191.13	19113.00	INR Nineteen Thousand One Hundred & Thirteen Only
12.01	Providing Registration counter made with O.C. system including facia write up and counter of size (length as per front opening of booth x 0.50 m width x 0.75 m height) i/c scratch less laminated top with projected shelf in front of counter etc as per drawing and the direction of Engineer-in-Charge. (The item includes, octonorm system, counters, front shelf and facia write up etc complete)(on hire basis for duration of fair) a) Registration counter i/c covering roof with G I sheet/Profile sheets/Canopy structure with water proof Fabric including providing wooden platform.	200.00	sqm	215.01	43002.00	INR Forty Three Thousand & Two Only
12.02	(b) Registration counter without roof & wooden platform.	320.00	sqm	143.35	45872.00	INR Forty Five Thousand Eight Hundred & Seventy Two Only

13.00	Information/form filling counter made with superior quality O.C. system including a set of 5 Nos PVC jacket for keeping the forms and the size of the counter will be 1.00m x 0.50 m x 0.75 m with scratch less laminated top as per the direction of Engineer-in-Charge.(on hire basis for duration of fair) (The item includes PVC Jackets ,octonorm system wall and counter etc complete)(a) 1 m long	30.00	each	286.69	8601.00	INR Eight Thousand Six Hundred & One Only
14.01	Providing executive quality chair in attractive colures with nickel polished/powder coated frame and cushion seat & back. as per the direction of Engineer-in-charge(On hire basis for duration of fair). (a) Chairs as per drawing attached.	15400.00	each	47.77	735658.00	INR Seven Lakh Thirty Five Thousand Six Hundred & Fifty Eight Only
14.02	(b) Revolving chair	25.00	each	181.57	4539.00	INR Four Thousand Five Hundred & Thirty Nine Only
14.03	(C) Wooden/barista chair or equivalent as per drawing attached.	80.00	each	109.87	8790.00	INR Eight Thousand Seven Hundred & Ninety Only
15.00	Providing canopy made up with M S tube structure covering top with water proofing tirpal/Flex supported over the aluminium octonorm system as per the direction of Engg-in-charge. The payment will be made as per net area of stall covered. (The octonorm system will be paid separately)(on hire basis for duration of fair)	2850.00	sqm	176.78	503823.00	INR Five Lakh Three Thousand Eight Hundred & Twenty Three Only
16.00	Providing Pagoda structure made up of Aluminum Structure covered with water proofing and fire retardant sheet like Shri Ram Fabric & should be strong to sustain the high speed wind pressure, centre height 10 feet to 12 feet with span of from 5 or 6 mtrs.All three covered with SRF sheet & as per the direction of Engg.-in-charge including wooden flooring as per site requirement. (on hire basis for duration of the fair.)	1000.00	sqm	396.60	396600.00	INR Three Lakh Ninety Six Thousand Six Hundred Only
17.00	Providing 5m ht wall with pleated fabric in two colours to be made with double framework of pre-fabricated Aluminium system designed for temporary use fast assembly and dis assembly in a thickness range of 500mm to 1000mm and a suitable height to suit the site. The skin options can be MDF, particle board, FRP, cement Board and the inner skin to have an additional skin as finish surface for aesthetics. The panel should be compatible to take all electrical, wire management and the materials used should qualify to all fire standards, Air-conditioning & Heating, and Data cabling. The door wherever required should have Double sealing for enhanced thermal and sound insulation. All materials to be flame retardant and duly certified by approved agencies for stability, sound absorption, and sound reflection with an approx drop in decibels of 25-30 db inside/outside (on hire basis)	100.00	sqm	525.60	52560.00	INR Fifty Two Thousand Five Hundred & Sixty Only
18.00	Proving wired mesh book rack of size 4 feet wide having 5 shelf/pockets including hanging with clamps etc on the octonorm panels of the booth as per direction of Engg-in-charge.(Drawing attached)(on hire basis for duration of fair)	600.00	each	133.78	80268.00	INR Eighty Thousand Two Hundred & Sixty Eight Only
19.00	Tables for different purpose and sizes as per the direction of Engineer-in-charge.(on hire basis for duration of fair) (A) Center table in rectangular or square shape 0.90X 0.45 m.	120.00	each	301.02	36122.00	INR Thirty Six Thousand One Hundred & Twenty Two Only
20.01	Covering / enclosing areas with OC wall having laminated ply panels as per the direction of Engineer- in-charge.(on hire basis for duration of fair) a) 2.50 mtr height	1120.00	metre	83.95	94024.00	INR Ninety Four Thousand & Twenty Four Only

20.02	b) 1.00mtr height	100.00	meter	41.97	4197.00	INR Four Thousand One Hundred & Ninety Seven Only
20.03	c) Textile fabric pannels (Textile fabric panels will be supplied by the deptt. Free of cost)	1250.00	metre	43.00	53750.00	INR Fifty Three Thousand Seven Hundred & Fifty Only
21.00	Construction of booth with bright finished/powder coated pre-fab aluminum Maxima system of size 80x80 mm at site of work and putting up of lamination panels and facia of approved colour and shade which will be decided at the time of fair i/c facia writing with poly vinyl superior quality cut out letter of 3" height i/c providing office cabin where ever required i/c attending addition/alteration and maintenance during the fair period and dismantling the same after close of the fair as per the direction of Engineer-in-charge complete. (on hire basis for duration of fair) a) As per Drawing upto 3.00 m high.	1000.00	sqm	430.05	430050.00	INR Four Lakh Thirty Thousand & Fifty Only
22.00	Black grill/railing for display of textile items in required sizes as per the direction of Engineer-in-charge(on hire basis for duration of fair)	1000.00	each	367.92	367920.00	INR Three Lakh Sixty Seven Thousand Nine Hundred & Twenty Only
23.01	Covering / enclosing areas with OC wall having laminated ply panels as per the direction of Engineer-in-charge.(on hire basis for duration of fair) (a) 3.50 to 4.75 mtr height	100.00	metre	492.15	49215.00	INR Forty Nine Thousand Two Hundred & Fifteen Only
23.02	(b) 5.00 to 6.00 mtr height	100.00	metre	640.28	64028.00	INR Sixty Four Thousand & Twenty Eight Only
24.01	Good quality steel almirah as per the direction of Engineer-in-charge(on hire basis for duration of fair) (a) medium size (0.90x0.40x1.50 m)	14.00	each	1433.46	20068.00	INR Twenty Thousand & Sixty Eight Only
24.02	(b) full size (0.90x0.40x1.97 m)	10.00	each	1720.15	17202.00	INR Seventeen Thousand Two Hundred & Two Only
25.00	Hiring of Glass Show Case Counter made up with O. C. System 1.00 mx0.50 mx0.90m (h). Upper portion having glass show case & lower portion having locking arrangement as per the direction of Engg-in-charge.(on hire basis for duration of fair)	10.00	each	1290.11	12901.00	INR Twelve Thousand Nine Hundred & One Only
26.00	Providing projection of height 75 cm to 100 cm above 2.50 mt stall for displaying of logo graphics, stall name etc over the booth as per the direction of Engg-in-charge.(on hire basis for duration of fair)	100.00	each	234.12	23412.00	INR Twenty Three Thousand Four Hundred & Twelve Only
27.00	Dismembring of available ITPO Pagoda aluminum structure at Gate i/c wooden platform inside the pragati maidan and reassembling the same at new site as and when require as per the direction of Engineer - in- charge	6.00	each	3279.90	19679.00	INR Nineteen Thousand Six Hundred & Seventy Nine Only
28.00	Providing false wooden flooring of 4'to 6' ht or as per site requirment from ground level and made with 19mm thick hard board and bed supported with providing 2"x2" wooden battens in properly leveled having no undulation, creat no sound on using and joints should be in require level complet as per the direction of Engg-in-charge(on hire basis for duration of fair). b) Using good condition used board on top of floor.	2974.00	sqm	112.46	334456.00	INR Three Lakh Thirty Four Thousand Four Hundred & Fifty Six Only
29.00	P/F 12mm commercial ply wood of approved make preferably ISI make with nails/screws on existing wooden platform of hanger etc. complete and as per direction of Engineer in charge (on hire basis for duration of fair)	2974.00	sqm	23.43	69681.00	INR Sixty Nine Thousand Six Hundred & Eighty One Only
30.00	Providing and placing of self standing flage poles of 6 mtr high for hoisting country flags consisting of MS channel base and MS Pipe on hire basis as per the direction of Emgineer in Charge (on hire basis for duration of fair)	15.00	each	1250.00	18750.00	INR Eighteen Thousand Seven Hundred & Fifty Only

31.00	Providing and placing of self standing queue managers neat & clean of one meter lenth with chrome plated pole of managing queues as per the direction of Engineer in Charge.(on hire basis for duration of fair)	195.00	each	300.00	58500.00	INR Fifty Eight Thousand Five Hundred Only
-------	--	--------	------	--------	-----------------	--

32.00	Providing and placing of M.S. frame/ Cement concreat garden bench of approx. 6feet length duly painted for sitting visiter in open areas as per the direction of Engineer in charge.(on hire basis for duration of fair)	35.00	each	675.00	23625.00	INR Twenty Three Thousand Six Hundred & Twenty Five Only
33.00	Part B Electrical Hire charges for supplying, Installation, Commissioning and testing of LED(7-15 Watt) suitable for mounting on Syma/Octonorm system with plug type accessories complete with connections, interconnections, sub main circuit control wiring and switchgear etc. i.c. their maintenance during the fair period at various exhibition halls.	33000.00	each	76.45	2522850.00	INR Twenty Five Lakh Twenty Two Thousand Eight Hundred & Fifty Only
34.00	Hire charges for indtallation,testing and commissioning of 5/15 amps, 5 pins switch socket universal combination gang box type complete with earthing the 3rd pin with suitable size of copper wire to be provided in the various stand complete with connections interconnection,sub main and circuit wiring etc controlled with suitable capacity switch gear etc i/c their maintainance during the fair period at various exhibition.	7000.00	each	29.63	207410.00	INR Two Lakh Seven Thousand Four Hundred & Ten Only
35.00	Hire charges for providing, installation, testing and commissioning of 60-80 watt LED fitting to be mounted on wall/board/trees/existing street light poles etc. complete with connection, interconnections, sub main and copper circuit wiring and with suitable capacity switch gear etc. including their maintenance during the fair period at various exhibition.	400.00	each	277.14	110856.00	INR One Lakh Ten Thousand Eight Hundred & Fifty Six Only
36.00	Hire charges for providing, installation, testing and commissioning of 24" sweep air circulators/pedestal fans complete with wiring connections, control switch gears etc. as required during the fair period.	200.00	each	430.05	86010.00	INR Eighty Six Thousand &Ten Only
37.00	Hire charges for providing power connection of various connected rating from board in various stands and with suitable size of Cu. Conductor cable 3 ½ /4 core Al. conductor armored cable and earth wire controlled with suitable capacity switchgear such as ICTPN,ICSPN/MCB including end termination laying of cable in floor, trench, carpets and tapping with power supply from permanent DB of CPWD/ITPO in various halls including connections interconnection and maintenance during the fair period. (The cable & other wiring needs to be put under the wooden ramp / rubber mat covering etc.under the carpet in passage)	7000.00	Per KW	144.30	1010100.00	INR Ten Lakh Ten Thousand One Hundred Only
38.00	Hire charges for providing of 10 MM thick ISI Mark 0.5 mtr. wide rubber mat of 1.1 kv grade to cover the cables/wires under the carpet and maintenance during the Fair period complete as required.	3000.00	RM	114.68	344040.00	INR Three Lakh Forty Four Thousand &Forty Only
39.00	Note: GST will be charge extra as applicable					
Total in Figures					15677424.00	INR One Crore Fifty Six Lakh Seventy Seven Thousand Four Hundred & Twenty Four Only
Quoted Rate in Figures					0.00	INR Zero Only
Quoted Rate in Words					INR Zero Only	