

Tender Inviting Authority: SM(AKJ)

Name of Work: Setting up of stalls for commodity fairs and ITF -22 at Pragati Maidan during 2022-23.

SH:Construction of stalls with pre fab Octonorm System & Pagoda structure i/c electrical works for various fairs up to 31/03/2023 (all on Hire basis).

Contract No:

Bidder Name :						
<b>PRICE SCHEDULE</b> (This BOQ template must not be modified/replaced by the bidder and the same should be uploaded after filling the relevent columns, else the bidder is liable to be rejected for this tender. Bidders are allowed to enter the Bidder Name and Values only ) NOTE:- 1.The rates should be quoted exclusive of GST as applicable 2. The agency should file ECR against ESI & EPF for the individual workers engaged in ITPO & submit the same with bank certified copy, bill, wage sheet & attendance sheet etc. before payment. 3. Contractural Labour Act Registration if applicable.						
NUMBER #	TEXT #	NUMBER #	TEXT #	NUMBER	NUMBER #	TEXT #
Sl. No.	Item Description	Quantity	Units	Estimated Rate	TOTAL AMOUNT	TOTAL AMOUNT In Words
1	2	4	5	6	54	55
1.01	Construction of booth with bright finished/powder coated pre-fab aluminum O.C. system at site of work and putting up of lamination panels and facia of approved colour and shade which will be decided at the time of fair i/c facia writing with poly vinyl superior quality cut out letter of 3” height i/c providing office cabin where ever required i/c attending addition/alteration and maintenance during the fair period and dismantling the same after close of the fair as per the direction of Engineer-in-charge complete. (on hire basis for duration of fair) a) As per Drawing attached - A	56100.00	sqm	79.77	4475097.00	INR Forty Four Lakh Seventy Five Thousand & Ninety Seven Only
1.02	b) Extra for providing Maxima System for front vertical and Facia members.i/c fascia instead of octonorm system as per Drawing -B Qty payable as per item no-1 Note;-No payment will be made for smaller stall/booth such as 1x1m,2x1.5m, 2x2m&2x3m etc.	56100.00	sqm	15.21	853281.00	INR Eight Lakh Fifty Three Thousand Two Hundred & Eighty One Only
2.00	Extra for providing lockable door of required size for the office cabins with matching shade of system as per the direction of Engg.-in-charge (on hire basis for duration of fair)	35.00	each	150.50	5268.00	INR Five Thousand Two Hundred & Sixty Eight Only
3.00	Providing table cum counter made up of octonorm system with laminated top of size 1.00x0.50x0.75m i/c cartage loading and unloading as per the approved shade/sample and direction of Engg.-in-charge. (on hire basis for duration of fair).	4375.00	each	72.99	319331.00	INR Three Lakh Nineteen Thousand Three Hundred & Thirty One Only
4.00	Providing round table with glass top 0.75 m to 1.00 m dia i/c cartage loading and unloading as per the approved shade/sample and direction of Engg.-in- charge (on hire basis for duration of fair).	300.00	each	75.25	22575.00	INR Twenty Two Thousand Five Hundred & Seventy Five Only
5.00	Providing ceiling grid with pre-fab aluminum grid as per requirement/drawing and as per the direction of Engg.-in-charge. (On hire basis for duration of fair).	200.00	sqm	71.48	14296.00	INR Fourteen Thousand Two Hundred & Ninety Six Only

6.00	Providing waste paper basket of medium size i/c cartage loading and unloading as per the approved shade/sample and direction of Engg.-in-charge. (onhire basis for duration of fair).	4550.00	each	5.27	23979.00	INR Twenty Three Thousand Nine Hundred & Seventy Nine Only
7.01	Providing Shelves connected to OC system with anodized/powder coated bracket matching with existing octonorm system of size 1.00 m x 0.30 m and as per direction of Engg.-in-charge. (On hire basis for duration of fair). (a) 12 mm thick wooden planks having polished teak wood leaping all-round.	500.00	each	80.52	40260.00	INR Forty Thousand Two Hundred & Sixty Only
7.02	b) 5-6 mm thick glass panes	1000.00	each	82.77	82770.00	INR Eighty Two Thousand Seven Hundred & Seventy Only
8.00	P/F Leather hanging rails of 1.00 mtr with 20 Nos.hooks S- type for each rail for display of hanging items as per the direction of Engineer-in-charge. The rails & hooks should be able to sustain the load or the material displayed.	300.00	each	150.50	45150.00	INR Forty Five Thousand One Hundred & Fifty Only
9.01	Providing Sofa set covered with attractive velvet cloth/leather/high density foam i/c cartage loading and unloading as per the approved shade/sample and direction of Engg.-in-charge. (On hire basis for duration of fair). (a) Single Seater	40.00	each	169.30	6772.00	INR Six Thousand Seven Hundred & Seventy Two Only
9.02	(b)Two Seater	150.00	each	338.61	50792.00	INR Fifty Thousand Seven Hundred & Ninety Two Only
9.03	(c) Three Seater	100.00	each	526.73	52673.00	INR Fifty Two Thousand Six Hundred & Seventy Three Only
9.04	(d) Superior/Executive Sofa for VIP single/Two & Three Seater	25.00	Per seat	225.74	5644.00	INR Five Thousand Six Hundred & Forty Four Only
10.00	Providing & Printing of signages of height 1 m and length as per size of the gate to be fixed to MS Frame work and placed at gate on different location in the ground erected as an independent structure made of combination of Quardro Girder and M 12 space frame or Metallic structure. The structure will have an overall height of 4-5 mtr and clear height of 3-4 mtr and the signages will be printed one sides of the gate on flex sas per drawing and as per the direction of Engineer-in-Charge on hire Basis. Note:- Drawing attach only for refrence.	40.00	metre	850.30	34012.00	INR Thirty Four Thousand &Twelve Only
11.00	Providing plain glass panel of different sizes in place of laminated ply panels as per drawing and as per the direction of Engineer-in-charge(On hire basis for duration of fair).	50.00	each	150.50	7525.00	INR Seven Thousand Five Hundred & Twenty Five Only
12.01	Providing Registration counter made with O.C. system including facia write up and counter of size (length as per front opening of booth x 0.50 m width x 0.75 m height) i/c scratch less laminated top with projected shelf in front of counter etc as per drawing and the direction of Engineer-in-Charge. ( The item includes, octonorm system, counters, front shelf and facia write up etc complete) a) Registration counter i/c covering roof with G I sheet/Profile sheets/Canopy structure with water proof Fabric including providing wooden platform.	100.00	sqm	169.30	16930.00	INR Sixteen Thousand Nine Hundred & Thirty Only

12.02	(b) Registration counter without roof & wooden platform.	300.00	sqm	112.87	33861.00	INR Thirty Three Thousand Eight Hundred & Sixty One Only
13.00	Information/form filling counter made with superior quality O.C. system including a set of 5 Nos PVC jacket for keeping the forms and the size of the counter will be 1.00m x 0.50 m x 0.75 m with scratch less laminated top as per the direction of Engineer-in-Charge. ( The item includes PVC Jackets ,octonorm system wall and counter etc complete)(a) 1 m long	30.00	each	225.74	6772.00	INR Six Thousand Seven Hundred & Seventy Two Only
14.01	Providing executive quality chair in attractive colures with nickel polished/powder coated frame and cushion seat & back. as per the direction of Engineer-in-charge(On hire basis for duration of fair). (a) Chairs as per drawing attached.	11000.00	each	37.62	413820.00	INR Four Lakh Thirteen Thousand Eight Hundred & Twenty Only
14.02	(b) Revolving chair	25.00	each	142.97	3574.00	INR Three Thousand Five Hundred & Seventy Four Only
14.03	( C ) Wooden/barista chair or equivalent as per drawing attached.	50.00	each	86.53	4327.00	INR Four Thousand Three Hundred & Twenty Seven Only
15.00	Providing canopy made up with M S tube structure covering top with water proofing tirpal/Flex supported over the aluminium octonorm system as per the direction of Engg-in-charge. The payment will be made as per net area of stall covered. (The octonorm system will be paid separately)	2850.00	sqm	139.20	396720.00	INR Three Lakh Ninety Six Thousand Seven Hundred & Twenty Only
16.00	Providing Pagoda structure made up of Aluminum Structure covered with water proofing and fire retardant sheet like Shri Ram Fabric & should be strong to sustain the high speed wind pressure, centre height 10 feet to 12 feet with span of from 5 or 6 mtrs.All three covered with SRF sheet & as per the direction of Engg.-in-charge including wooden flooring as per site requirement. (on hire basis for duration of the fair.)	1000.00	sqm	312.28	312280.00	INR Three Lakh Twelve Thousand Two Hundred & Eighty Only
17.00	Providing 5m ht wall with pleated fabric in two colours to be made with double framework of pre-fabricated Aluminium system designed for temporary use fast assembly and dis assembly in a thickness range of 500mm to 1000mm and a suitable height to suit the site. The skin options can be MDF, particle board, FRP, cement Board and the inner skin to have an additional skin as finish surface for aesthetics. The panel should be compatible to take all electrical, wire management and the materials used should qualify to all fire standards, Air-conditioning & Heating, and Data cabling. The door wherever required should have Double sealing for enhanced thermal and sound insulation. All materials to be flame retardant and duly certified by approved agencies for stability, sound absorption, and sound reflection with an approx drop in decibels of 25-30 db inside/outside (on hire basis)	100.00	sqm	413.86	41386.00	INR Forty One Thousand Three Hundred & Eighty Six Only
18.00	Proving wired mesh book rack of size 4 feet wide having 5 shelf/pockets including hanging with clamps etc on the octonorm panels of the booth as per direction of Engg-in-charge.	600.00	each	105.34	63204.00	INR Sixty Three Thousand Two Hundred & Four Only
19.00	Tables for different purpose and sizes as per the direction of Engineer-in-charge. (A) Center table in rectangular or square shape 0.90X 0.45 m	100.00	each	237.03	23703.00	INR Twenty Three Thousand Seven Hundred & Three Only

20.01	Covering / enclosing areas with OC wall having laminated ply panels as per the direction of Engineer- in-charge. a) 2.50 mtr height	1140.00	metre	66.10	75354.00	INR Seventy Five Thousand Three Hundred & Fifty Four Only
20.02	b) 1.00mtr height	100.00	meter	33.05	3305.00	INR Three Thousand Three Hundred & Five Only
20.03	c) Textile fabric pannels ( Textile fabric panels will be supplied by the deptt. Free of cost)	1300.00	metre	33.86	44018.00	INR Forty Four Thousand & Eighteen Only
21.00	Construction of booth with bright finished/powder coated pre-fab aluminum Maxima system of size 80x80 mm at site of work and putting up of lamination panels and facia of approved colour and shade which will be decided at the time of fair i/c facia writing with poly vinyl superior quality cut out letter of 3" height i/c providing office cabin where ever required i/c attending addition/alteration and maintenance during the fair period and dismantling the same after close of the fair as per the direction of Engineer-in- charge complete. (on hire basis for duration of fair) a) Upto 3.00 m high.	1000.00	sqm	338.62	338620.00	INR Three Lakh Thirty Eight Thousand Six Hundred & Twenty Only
22.00	Black grill/railing for display of textile items in required sizes as per the direction of Engineer-in-charge	1000.00	each	289.70	289700.00	INR Two Lakh Eighty Nine Thousand Seven Hundred Only
23.01	Covering / enclosing areas with OC wall having laminated ply panels as per the direction of Engineer-in-charge. (a) 3.50 to 4.75 mtr height	100.00	metre	387.52	38752.00	INR Thirty Eight Thousand Seven Hundred & Fifty Two Only
23.02	(b) 5.00 to 6.00 mtr height	100.00	metre	504.16	50416.00	INR Fifty Thousand Four Hundred & Sixteen Only
24.01	Good quality steel almirah as per the direction of Engineer-in-charge (a) medium size ( 0.90x0.40x1.50 m )	15.00	each	1128.71	16931.00	INR Sixteen Thousand Nine Hundred & Thirty One Only
24.02	(b) full size (0.90x0.40x1.97 m )	10.00	each	1354.45	13545.00	INR Thirteen Thousand Five Hundred & Forty Five Only
25.00	Hiring of Glass Show Case Counter made up with O. C. System 1.00 mx0.50 mx0.90m (h). Upper portion having glass show case & lower portion having locking arrangement as per the direction of Engg-in-charge.	10.00	each	1015.84	10158.00	INR Ten Thousand One Hundred & Fifty Eight Only
26.00	Providing projection of height 75 cm to 100 cm above 2.50 mt stall for displaying of logo graphics, stall name etc over the booth as per the direction of Engg-in-charge.	100.00	each	184.35	18435.00	INR Eighteen Thousand Four Hundred & Thirty Five Only
27.00	Dismembring of available ITPO Pagoda aluminum structure at Gate i/c wooden platform inside the pragati maidan and reassembling the same at new site as and when require as per the direction of Engineer - in- charge	6.00	each	2582.60	15496.00	INR Fifteen Thousand Four Hundred & Ninety Six Only
28.00	Providing false wooden flooring of 4' to 6' ht or as per site requirment from ground level and made with 19mm thick hard board and bed supported with providing 2"x2" wooden battens in properly leveled having no undulation, creat no sound on using and joints should be in require level complet as per the direction of Engg-in-charge( on hire basis for duration of fair). b) Using good condition used board on top of floor.	2974.00	sqm	88.55	263348.00	INR Two Lakh Sixty Three Thousand Three Hundred & Forty Eight Only
29.00	P/F 12mm commercial ply wood of approved make preferably ISI make with nails/screws on existing wooden platform of hanger etc. complete and as per direction of Engineer in charge	2974.00	sqm	18.45	54870.00	INR Fifty Four Thousand Eight Hundred & Seventy Only

30.00	<b>Part B Electrical</b> Hire charges for supplying, Installation, Commissioning and testing of LED(7-15 Watt) suitable for mounting on Syma/Octonorm system with plug type accessories complete with connections, interconnections, sub main circuit control wiring and switchgear etc. i.c. their maintenance during the fair period at various exhibition halls.	33000.00	each	60.20	1986600.00	INR Nineteen Lakh Eighty Six Thousand Six Hundred Only
31.00	Hire charges for installation,testing and commissioning of 5/15 amps, 5 pins switch socket universal combination gang box type complete with earthing the 3rd pin with suitable size of copper wire to be provided in the various stand complete with connections interconnection,sub main and circuit wiring etc controlled with suitable capacity switch gear etc i/c their maintainance during the fair period at various exhibition.	7000.00	each	23.33	163310.00	INR One Lakh Sixty Three Thousand Three Hundred & Ten Only

32.00	Hire charges for providing, installation, testing and commissioning of 60-80 watt LED fitting to be mounted on wall/board/trees/existing street light poles etc. complete with connection, interconnections, sub main and copper circuit wiring and with suitable capacity switch gear etc. including their maintenance during the fair period at various exhibition.	400.00	each	218.22	87288.00	INR Eighty Seven Thousand Two Hundred & Eighty Eight Only
33.00	Hire charges for providing, installation, testing and commissioning of 24" sweep air circulators/pedestal fans complete with wiring connections, control switch gears etc. as required during the fair period.	200.00	each	338.62	67724.00	INR Sixty Seven Thousand Seven Hundred & Twenty Four Only
34.00	Hire charges for providing power connection of various connected rating from board in various stands and with suitable size of Cu. Conductor cable 3 ½ /4 core Al. conductor armored cable and earth wire controlled with suitable capacity switchgear such as ICTPN, ICSPN/MCB including end termination laying of cable in floor, trench, carpets and tapping with power supply from permanent DB of CPWD/ITPO in various halls including connections interconnection and maintenance during the fair period. (The cable & other wiring needs to be put under the wooden ramp / rubber mat covering etc. under the carpet in passage)	7000.00	Per KW	113.62	795340.00	INR Seven Lakh Ninety Five Thousand Three Hundred & Forty Only
35.00	Hire charges for providing of 10 MM thick ISI Mark 0.5 mtr. wide rubber mat of 1.1 kv grade to cover the cables/wires under the carpet and maintenance during the Fair period complete as required.	3000.00	RM	90.30	270900.00	INR Two Lakh Seventy Thousand Nine Hundred Only
36.00	<b>Note:</b> GST will be charge extra as applicable					
<b>Total in Figures</b>					<b>11960112.00</b>	INR One Crore Nineteen Lakh Sixty Thousand One Hundred & Twelve Only
<b>Quoted Rate in Figures</b>			Select		<b>0.00</b>	INR Zero Only
<b>Quoted Rate in Words</b>		<b>INR Zero Only</b>				